



Attn: TRISECT CONSTRUCTION

Project: YORK REGION VARIOUS PROJECTS

Date: 18-Dec-2024

Application #: 2

Consult Mechanical Inc. Billing Application

Line Description	Contract Value	Completed to Date		Previously Billed		This Billing		Balance to Complete
		%	\$	%	\$	%	\$	\$
1. Original Contract								
Mobilization	40,000.00	100%	40,000.00	100%	40,000.00	0%	-	-
Shop Drawings	25,000.00	90%	22,500.00	50%	12,500.00	40%	10,000.00	2,500.00
Demolition	45,000.00	77%	34,500.00	50%	22,500.00	27%	12,000.00	10,500.00
Hydronic Piping Supply	320,000.00	6%	20,000.00	0%	-	6%	20,000.00	300,000.00
Hydronic Piping Install Ground Floor	170,000.00	15%	25,000.00	0%	-	15%	25,000.00	145,000.00
Hydronic Piping install Second Floor	170,000.00	0%	-	0%	-	0%	-	170,000.00
Hydronic Piping install Third Floor	170,000.00	0%	-	0%	-	0%	-	170,000.00
Hydronic Piping install Fourth Floor	180,000.00	0%	-	0%	-	0%	-	180,000.00
Condensate/Plumbing Piping Supply	90,000.00	11%	10,000.00	0%	-	11%	10,000.00	80,000.00
Condensate/Plumbing Piping install	90,000.00	11%	10,000.00	0%	-	11%	10,000.00	80,000.00
Piping Insulation Supply	60,000.00	0%	-	0%	-	0%	-	60,000.00
Piping Insulation install	130,000.00	0%	-	0%	-	0%	-	130,000.00
All Plumbing Fixtures Supply	82,000.00	0%	-	0%	-	0%	-	82,000.00
All Plumbing Fixtures install	41,000.00	0%	-	0%	-	0%	-	41,000.00
Misc. Supports, Fittings, and Accessories	15,000.00	17%	2,500.00	0%	-	17%	2,500.00	12,500.00
Testing, Balancing + Commissioning	12,000.00	0%	-	0%	-	0%	-	12,000.00
DeMobilization	5,000.00	0%	-	0%	-	0%	-	5,000.00

Line Description	Contract Value	Completed to Date		Previously Billed		This Billing		Balance to Complete
		%	\$	%	\$	%	\$	\$
HVAC & Integrated Automation				-		-		-
Mobilization	28,000.00	100%	28,000.00	100%	28,000.00	0%	-	-
Shop Drawings	25,000.00	90%	22,500.00	50%	12,500.00	40%	10,000.00	2,500.00
Demolition	50,000.00	60%	30,000.00	50%	25,000.00	10%	5,000.00	20,000.00
Supply FCU's	560,000.00	0%	-	0%	-	0%	-	560,000.00
Install FCU's	240,000.00	0%	-	0%	-	0%	-	240,000.00
Supply Wall Fin Heaters	120,000.00	0%	-	0%	-	0%	-	120,000.00
Install Wall Fin Heaters Ground	15,000.00	0%	-	0%	-	0%	-	15,000.00
Install Wall Fin Heaters Second	15,000.00	0%	-	0%	-	0%	-	15,000.00
Install Wall Fin Heaters Third	15,000.00	0%	-	0%	-	0%	-	15,000.00
Install Wall Fin Heaters Fourth	15,000.00	0%	-	0%	-	0%	-	15,000.00
Sheet Metal Ducts & Air Duct Accessories, including hangers and supports Supply	92,000.00	11%	10,000.00	0%	-	11%	10,000.00	82,000.00
Sheet Metal Ducts & Air Duct Accessories, including hangers and supports install Ground Floor	34,500.00	7%	2,500.00	0%	-	7%	2,500.00	32,000.00
Sheet Metal Ducts & Air Duct Accessories, including hangers and supports install Second Floor	34,500.00	0%	-	0%	-	0%	-	34,500.00
Sheet Metal Ducts & Air Duct Accessories, including hangers and supports install Third Floor	34,500.00	0%	-	0%	-	0%	-	34,500.00
Sheet Metal Ducts & Air Duct Accessories, including hangers and supports install Third Floor	34,500.00	0%	-	0%	-	0%	-	34,500.00
Mechanical Identification	5,000.00	0%	-	0%	-	0%	-	5,000.00

Line Description	Contract Value	Completed to Date		Previously Billed		This Billing		Balance to Complete
		%	\$	%	\$	%	\$	\$
Controls, including wiring - BAS Supply	350,000.00	7%	25,000.00	0%	-	7%	25,000.00	325,000.00
Controls, including wiring - BAS	150,000.00	0%	-	0%	-	0%	-	150,000.00
Testing, Balancing + Commissioning	16,500.00	0%	-	0%	-	0%	-	16,500.00
Close out Documentation	18,000.00	0%	-	0%	-	0%	-	18,000.00
DeMobilization	2,500.00	0%	-	0%	-	0%	-	2,500.00
1. Original Contract Total	3,500,000.00	8%	282,500.00	4%	140,500.00	4%	142,000.00	3,217,500.00
Grand Total	3,500,000.00	8%	282,500.00	4%	140,500.00	4%	142,000.00	3,217,500.00
Less Holdback			36,725.00		18,265.00		18,460.00	
Subtotal			245,775.00		122,235.00		123,540.00	
Plus GST/HST							16,060.20	
Total this billing							139,600.20	

IMPORTANT NOTICE *PLEASE READ*: The attached application for payment is submitted in accordance with our existing contract and/or the Construction Lien Act of Ontario. Should the certified amount differ from this application, kindly notify Consult Mechanical of any such modifications on or before the 15th of the month following the receipt of this application via email to billing@consultmechanical.com with details of the modification and supporting documentation.



Sold To:		INVOICE	
Attn: TRISECT CONSTRUCTION	Invoice Number:	24-277-2412	
	Invoice Date:	18-Dec-2024	
	Terms:	Net 30	
	Contract/PO#		
Project: YORK REGION VARIOUS PROJECTS			
Description		Amount	
Progress Application No. 2			
CONTRACT:		\$3,500,000.00	
EXTRAS:		\$0.00	
TOTAL REVISED CONTRACT:		\$3,500,000.00	
CONTRACT COMPLETED TO DATE:		\$282,500.00	
EXTRA COMPLETED TO DATE:		\$0.00	
COMPLETED TO DATE SUB-TOTAL:		\$282,500.00	
LESS PREVIOUS BILLINGS:		\$140,500.00	
GROSS INVOICE AMOUNT:		\$142,000.00	
BALANCE TO INVOICE:		\$3,254,225.00	
	Subtotal	\$142,000.00	
	Less Holdback	\$18,460.00	
	GST/HST / BN 863859682	\$16,060.20	
	Total Invoice	\$139,600.20	

IMPORTANT NOTICE *PLEASE READ*: The attached application for payment is submitted in accordance with our existing contract and/or the Construction Lien Act of Ontario. Should the certified amount differ from this application, kindly notify Consult Mechanical of any such modifications on or before the 15th of

the month following the receipt of this application via email to billing@consultmechanical.com with details of the modification and supporting documentation.



APPLICATION FOR PAYMENT

Attn: TRISECT CONSTRUCTION

Project:
YORK REGION VARIOUS PROJECTS

Date 18-Dec-2024

Contract/PO#

Application# 2

Description	Amount	Totals
1. Original Contract	3,500,000.00	
2. Authorized Changes	0.00	
3. Contract Amount to Date	3,500,000.00	\$3,500,000.00
4. Total Progress	282,500.00	
5. Holdback	36,725.00	
6. Holdback Released	0.00	
7. Current Holdback	36,725.00	
8. Total Progress Less Current Holdback	245,775.00	245,775.00
9. Less Line 8 from Previous Application	122,235.00	
10. Net Amount Payable This Application (8-9)	123,540.00	
11. Balance Unpaid Under Contract (3-8)		3,254,225.00
12. GST/HST / BN 863859682	16,060.20	
13. TOTAL AMOUNT PAYABLE THIS APPLICATION (10+12)	\$139,600.20	

IMPORTANT NOTICE *PLEASE READ*: The attached application for payment is submitted in accordance with our existing contract and/or the Construction Lien Act of Ontario. Should the certified amount differ from this application, kindly notify Consult Mechanical of any such modifications on or before the 15th of the month following the receipt of this application via email to billing@consultmechanical.com with

details of the modification and supporting documentation.