

Attn: FLUID CONSTRUCTION & PROJECT

MANAGEMENT

Project: SDM 713 (2750) - 416 St. Clair Street, Chatham

Date: 22-May-2025 Application #: 3

Consult Mechanical Inc. Billing Application

| Line Description | Contract Value | Completed to Date | | Previously Billed | | This Billing | | Balance to Complete | |
|--|-------------------|-------------------|-----------|-------------------|-----------|--------------|----------|---------------------------|--|
| | | % | \$ | % | \$ | % | \$ | \$ | |
| 1. Original Contr | act | | | | | | | | |
| Mobilization | 3,300.00 | 100% | 3,300.00 | 100% | 3,300.00 | 0% | - | | |
| Shop Drawings | 1,000.00 | 100% | 1,000.00 | 100% | 1,000.00 | 0% | - | | |
| HVAC Demo | 1,000.00 | 100% | 1,000.00 | 100% | 1,000.00 | 0% | - | | |
| HVAC Roughins | 12,000.00 | 100% | 12,000.00 | 100% | 12,000.00 | 0% | - | | |
| Plumbing Roughins | 5,000.00 | 100% | 5,000.00 | 100% | 5,000.00 | 0% | - | | |
| Insulation - HVAC/Plumbing | 2,000.00 | 100% | 2,000.00 | 100% | 2,000.00 | 0% | - | | |
| GRDs - Supply | 700.00 | 100% | 700.00 | 100% | 700.00 | 0% | - | | |
| GRDs - Install | 1,000.00 | 100% | 1,000.00 | 100% | 1,000.00 | 0% | - | | |
| Hand Sinks HS - Supply | 1,900.00 | 100% | 1,900.00 | 100% | 1,900.00 | 0% | - | | |
| Hand Sinks HS - Install | 1,250.00 | 100% | 1,250.00 | 0% | - | 100% | 1,250.00 | | |
| Water Heater (WH-1) / Expansion Tank (ET-1) - Supply | 997.00 | 100% | 997.00 | 100% | 997.00 | 0% | - | | |
| Water Heater (WH-1) / Expansion Tank (ET-1) - Install | 750.00 | 100% | 750.00 | 100% | 750.00 | 0% | - | | |
| Air Balancing | 1,500.00 | 100% | 1,500.00 | 0% | - | 100% | 1,500.00 | | |
| Closeouts | 1,000.00 | 100% | 1,000.00 | 0% | - | 100% | 1,000.00 | | |
| 1. Original Contract Total | 33,397.00 | 100% | 33,397.00 | 89% | 29,647.00 | 11% | 3,750.00 | 0.00 | |

| Line Description | Contract Value | Completed to Date | | Previously Billed | | This Billing | | Balance to Complete |
|--------------------|-------------------|-------------------|-----------|-------------------|-----------|--------------|----------|---------------------------|
| | | % | \$ | % | \$ | % | \$ | \$ |
| Grand Total | 33,397.00 | 100% | 33,397.00 | 89% | 29,647.00 | 11% | 3,750.00 | 0.00 |
| Less Holdback | | | 3,339.70 | | 2,964.70 | | 375.00 | |
| Subtotal | | | 30,057.30 | | 26,682.30 | | 3,375.00 | |
| Plus GST/HST | | | | | | | 438.75 | |
| Total this billing | | | | | | | 3,813.75 | |

IMPORTANT NOTICE *PLEASE READ*: The attached application for payment is submitted in accordance with our existing contract and/or the Construction Lien Act of Ontario. Should the certified amount differ from this application, kindly notify Consult Mechanical of any such modifications on or before the 15th of the month following the receipt of this application via email to billing@consultmechanical.com with details of the modification and supporting documentation.