

Consult Mechanical Inc. Billing Application

Line Description	Contract Value	Previously Billed		This Billing		Balance to Complete
		%	\$	%	\$	\$
1. Original Contract						
Shop Drawings	180,000.00	100%	180,000.00	0	0.00	-
U/G Drains Excavation and Backfill	320,000.00	100%	320,000.00	0	0.00	-
Domestic Water System including A/G Drainage	600,000.00	92%	552,000.00	2	12000.00	36,000.00
Parking Garage	420,000.00	97%	407,400.00	1	4200.00	8,400.00
Plumbing Fixtures	330,000.00	41%	135,295.00	1	3300.00	191,405.00
Heating Material and Labour	350,000.00	81%	283,515.00	3	10500.00	55,985.00
Heating Equipment	1,450,000.00	87%	1,266,360.00	11	159500.00	24,140.00
Insulation and Firestop	95,000.00	10%	9,500.00	10	9500.00	76,000.00
Stand alone Controls	75,000.00	50%	37,502.50	0	0.00	37,497.50
Sleeving	60,000.00	100%	60,000.00	0	0.00	-
Sheet Metal Grills, Fans and Diffusers	400,000.00	85%	340,000.00	3	12000.00	48,000.00
Mobilization	120,000.00	100%	120,000.00	0	0.00	-
1. Original Contract Total	4,400,000.00	84%	3,711,572.50	4.80%	211,000.00	477,427.50
2. Authorized Changes						
Revised drawings Sept 2022	54,054.00	100%	54,054.00	0	0.00	-
COR-003 MUA (Rev 01)	22,500.00	100%	22,500.00	0	0.00	-
COR-005 Sanitary piping modifications	6,397.06	100%	6,397.06	0	0.00	-
CCO 012 Project Extension	200,000.00	100%	200,000.00	0	0.00	-

CCO 013 SI 15R1 18 and 19 Condo Redesign	800,000.00	0%	-	20	160000.00	640,000.00
2. Authorized Changes Total	1,082,951.06	26%	282,951.06	14.77%	160,000.00	640,000.00
Grand Total	5,482,951.06	73%	3,994,523.56	6.77%	371,000.00	1,117,427.50
Less Holdback				10.0%	37,100.00	
Subtotal					333,900.00	
Plus GST/HST					43,407.00	
Total this billing					377,307.00	