

## Mohammed Lodhi

---

**From:** Nevin Wong <Nevin.Wong@hts.com>  
**Sent:** September 3, 2024 1:06 PM  
**To:** Mohammed Lodhi  
**Cc:** Inzaman Khan  
**Subject:** [change] PC-46 Work Suspension, Enbridge [Traxit 259197]

**Caution:** External (nevin.wong@hts.com)

Sensitive Content [Details](#)

[Report This Email](#) [FAQ](#) [GoDaddy Advanced Email Security, Powered by INKY](#)

Mohammed,

See the previous correspondence on PC-46 dating back a year.

In summary, we quoted a cost impact of \$61,375.00 and are awaiting an update to the PO to account for the work suspension.

Regards  
Nevin Wong  
HTS Engineering

---

### Previous Correspondence on this Traxit

**From:** nevin.wong  
**Sent:** 2024-08-21 09:17:03 AM  
**To:** [hansie.d@consultmechanical.com](mailto:hansie.d@consultmechanical.com)  
**Subject:** [change] PC-46 Work Suspension, Enbridge [Traxit 259197]

Hi Hansie,

Could you please confirm the status of this change on PC-46 Work Suspension? The cost associated with the delay were initially quoted over a year ago on Jun 30, 2023 and we have yet to receive approval to proceed.

The original cost estimates were based on receiving approval by end of 2023. However, given that this timeframe has now passed by several months, our previous supplier quotes have expired. As a result, we will have to re-evaluate the costs and obtain updated quotes to account for additional price escalations when we do receive the notification to proceed.

200 TESMA WAY UNIT 9  
CONCORD, ON L4K 0J9

Date	P.O. No.
2023-04-04	070822-R1

Vendor
HTS Engineering Ltd 115 Norfinch Dr. North York, Ontario M3N 1W8

Ship To
ROCHON BUILDING CORPORATION 74 INDUSTRY STREET TORONTO, ON M6M 4L7 ENBRIDGE BLDG B - 405 EASTERN AVE PROJECT #22-001

Terms	Expected	Ship Via
	2023-04-04	

Description	Qty	Rate	Amount
REVISION 1 - PRICE INCREASE BASE EQUIPMENT SUMMARY - PLANS DATED APR 15 2021 - CLOSING DATE MAY 6 2022 PRICE INCREASE HST (ON) on purchases (Input Tax Credit)		640,700.00  6,500.00 13.00%	640,700.00  6,500.00 84,136.00
		Total	\$731,336.00

CON-SULT MECHANICAL INC

200 TESMA WAY UNIT 9  
CONCORD, ON L4K 0J9

# Purchase Order

Date	P.O. No.
06/07/22	070821

Vendor
DXS 115 Norfinch Dr.,

Ship To
ENBRIDGE STATION B 405 EASTERN AVE. TORONTO

Terms	Expected	Ship Via

Description	Qty	Rate	Amount
Sales Quotation # June 2/22 Based on Consultants Approval Please submit Shop Drawings ASAP			\$ 319,300.00
		<b>Total</b>	<b>\$ 319,300.00</b>