

ID	Task Name	Duration	Start	Finish	
0	MartinRea Ridgetown Plant Expansion	234 days	Thu 24-05-23	Fri 25-04-25	
1	1 Project Tender and subtrade contracts	31 days	Thu 24-05-23	Fri 24-07-05	
2	2 Mobilization	3 days	Mon 24-06-17	Wed 24-06-19	
3	3 Temporary road construction	16 days	Thu 24-06-20	Fri 24-07-12	
4	4 Concrete Pad Demolition	10 days	Mon 24-06-24	Mon 24-07-08	
5	5 Retaining wall demolition	4 days	Tue 24-07-09	Fri 24-07-12	
6	6 Asphalt Removal	5 days	Mon 24-07-15	Fri 24-07-19	
7	7 Excavation	18 days	Mon 24-07-22	Wed 24-08-14	
8	8 Underground Sanitary lines	8 days	Wed 24-08-21	Fri 24-08-30	
9	9 Pit Foundation	21 days	Thu 24-08-29	Fri 24-09-27	
10	10 Crane Foundation	15 days	Mon 24-09-23	Fri 24-10-11	
11	11 Structural steel work	21 days	Tue 24-10-15	Tue 24-11-12	
12	12 Slab work	10 days	Wed 24-11-06	Tue 24-11-19	
13	13 Roof decking	15 days	Wed 24-11-20	Tue 24-12-10	
14	14 Mechanical Rough-in	15 days	Mon 24-12-02	Fri 24-12-20	
15	15 Electrical Rough-in	15 days	Mon 24-12-02	Fri 24-12-20	
16	16 Interior wall Demolition	15 days	Wed 24-12-11	Fri 25-01-03	
17	17 Crane Installation	25 days	Wed 24-12-11	Fri 25-01-17	
18	18 Drywall framing	5 days	Wed 25-01-01	Wed 25-01-08	
19	19 Exterior cladding	14 days	Mon 25-01-13	Thu 25-01-30	
20	20 Landscaping Base work	10 days	Wed 24-11-13	Tue 24-11-26	
21	21 Mechanical finishes	20 days	Fri 25-01-31	Fri 25-02-28	
22	22 Electrical finishes	15 days	Fri 25-01-31	Fri 25-02-21	
23	23 Hydronics and Chiller Installation	17 days	Mon 25-03-03	Tue 25-03-25	
24	24 Masonry	7 days	Wed 25-03-26	Thu 25-04-03	
25	25 Painting	15 days	Fri 25-04-04	Fri 25-04-25	
26	26 Landscaping Finishes	12 days	Thu 25-04-03	Mon 25-04-21	
Project Summary					
Legend: Task Inactive Task Split Inactive Milestone Milestone Inactive Summary Summary Manual Task Project Summary Duration-only External Tasks Manual Summary Rollup Critical Split Progress Deadline Manual Progress Critical Manual Summary Critical Critical Critical Split Critical Split Progress Progress					