



54 Audia Court, Unit 2
Concord, ON L4K 3N5
(905)-738-1400

Request For Information 25-009-002

May 21, 2025

Project Name Project Address
SDM 9688 - Kleinburg (Vaughan) - Interior Fit-out 6520 MAJOR MACKENZIE DRIVE WEST, BUILDING A2 VAUGHAN, ONTARIO

To	From
Name	Name
Nick Correia	ADNAN KHAN
Company	Company
FORTIS CONSTRUCTIO GROUP INC.	Consult Mechanical Inc.
Email	Email
nick.correia@fortisgroup.ca	adnan@consultmechanical.com
Address	Address
260 Edgeley Blvd, Suite 16 Vaughan, ON L4K 3YA	54 Audia Court, Unit 2 Concord, ON L4K 3N5

Title	SCHEDULE IMPACT	COST IMPACT
Vent terminal termination	Probable	Probable

RETURN BY

May 30, 2025

Information Requested

The vent terminal termination by the base contractor on the roof above consultant room (consultant room-2) is 3m away from the air intake of the RTU (roof top unit).

The minimum distance between the two should be 3.5m and 1m higher than the intake of the RTU.

With the current dimensions the vent terminal location isn't ideal, and it is recommended to have a new termination be installed in new location at least 3.5 or more away from the roof top unit.