

## Scissor Lift/Aerial Work Platform (AWP) INSPECTION CHECKLIST

DATE	LIFT/AWP ID #
2025-08-15	11469852
PROJECT/LOCATION	MODEL
SDM-5890 Dunnville	S1932E

#	INSPECTION ITEM	YES	NO	N/A
1	No missing parts, hydraulic fluid leak, loose hoses/torn hoses/chaffed hoses (hydraulic)	✓		
2	All fluids at appropriate levels/pressures (oil, hydraulic fluid, fuel, coolant)	✓		
3	Wheels undamaged (no chunks missing, overly worn treads, loose lugs)	✓		
4	Platform handrails, anchorage point(s), guardrails or safety chains and their attachments securely in place and free from damage?	✓		
5	Welds in good condition (not cracked)? Boom/mast in good condition (no broken cables, chains, pins, retainers, damaged attachments)	✓		
6	Battery is charged adequately?	✓		
7	All warning and instructional labels are legible and secure (load rating, control ID, decals, placards)	✓		
8	Platform free from slip hazards (grease, oil water, etc.)	✓		
9	Operational controls functioning correctly? (horn, gauges, brakes, lights, steering, backup alarm, warning lights)	✓		
10	Lift, travel controls and switches/buttons functioning correctly?	✓		
11	Operator's manual present?	✓		
12	Communications systems functioning?	✓		
#	ENVIRONMENT/WORKPLACE/WORKSITE	YES	NO	N/A
1	Clear of drop-offs/slopes and/or holes	✓		
2	Clear of bumps, debris, ground obstructions	✓		
3	Clear of overhead obstruction(s), energized power lines	✓		

4	Clear of pedestrian or vehicle traffic?	✓		
5	Weather conditions within recommended operating conditions (wind speed, temperatures etc.)	✓		

INSPECTOR NAME	INSPECTOR SIGNATURE	DATE OF INSPECTION
MICHAEL PERUGINI		2025-08-15