



200 Tesma Way, Unit 9  
Concord, ON L4K 0J9  
(905)-738-1400

## Request For Information 23-214-003

Sep 3, 2024

Project Name

CHRIS GIBSON REC CENTRE

Project Address

125 McLaughlin Rd N, Brampton, ON, L6X 1N9

### To

Name

Ashish Singla

Company

RAFAT GENERAL CONTRACTOR INC.

Email

asingla@corebuildconstruction.com

Address

8850 GEORGE BOLTON PKWY BOLTON, ON L7E 2Y4

### From

Name

INZAMAN KHAN

Company

Consult Mechanical Inc.

Email

inzaman@consultmechanical.com

Address

200 Tesma Way, Unit 9 Concord, ON L4K 0J9

---

### Title

Change room showers (SH-1&2) : Drains length  
confirmation

### SCHEDULE IMPACT

Probable

### COST IMPACT

No

## RETURN BY

Sep 5, 2024

### Information Requested

Please confirm below information so we can properly rough in shower drains:

SH1&2 on shop drawings show the same length trench drain.

Change room shower 121-1: Shows a wall width of 1500 (59") mm and the trench drain for the shower from the shop drawings show a length of 1828.8 mm (72") can we sub out for 42" or 48" trench drain. Please advise.

Ref room 140D: Shows wall width of 1000 mm. Please confirm the length of drain 30" or 26"

Change room 141: Shows wall width of 1840 mm (72") . Please advise if you want to sub out for 60" length drain.

Change room 145: Shows wall width of 1840 mm (72") . Please advise if you want to sub out for 60" length drain.

Change room 151C&D: Same as room 145.

Change room 151J&K: Please confirm the drain length.

Change room 130A&B: Please confirm the drain length.

Also for all the shower trench drains , how far off the back wall were the shower controls are and do you want the back of the drain to be off the wall.