

Request For Information 23-214-021

Mar 10, 2025

Project Name Project Address

CHRIS GIBSON REC CENTRE 125 McLaughlin Rd N, Brampton, ON, L6X 1N9

To From

Name Name

Ashish Singla PAUL LEDDY

Company

RAFAT GENERAL CONTRACTOR INC. Consult Mechanical Inc.

Email Email

 $a singla@corebuild construction.com \\ paul.l@consultmechanical.com$

Address

8850 GEORGE BOLTON PKWY BOLTON, ON L7E 2Y4 54 Audia Court, Unit 2 Concord, ON L4K 3N5

Title SCHEDULE IMPACT COST IMPACT

Change Room Drain Lengths No No

RETURN BY Mar 17, 2025

Information Requested

We sent out a previous Rfi for the trench drains for the showers but there was a misinterpretation on what side of the wall the drains were going to go. We have revised the measurements for the showers and need confirmation of drain lengths so We can place an order. We've calculated drain lengths to be as long as possible to cover the most surface area without interference.

Change Room 151 K

wall width 3,715 mm

BWC-172 x1 = 1,829

BWC-160x1 = 1,524 Total Drain Length 3,353mm

Change Room 151 J

Wall width 3,935mm

BWC-172 x2 Total Drain Length 3,658mm

Change Room 151D

Wall width 3,9355mm

BWC-172 x2 Total Drain Length 3,658mm

Change Room 151C

Wall width 4,415mm

BWC-172 x2 Total Drain Length 3,658mm

Ref 1A

Wall width 1420mm

BWC-148 Total Drain Length 1,220mm

Ref 1B

Wall width 1,485mm

BWC-148 Total Drain Length 1,220mm

Change Room 145

Wall Width 3,475mm

BWC-160 x2 Total Drain Length 3,048mm

Change Room 144

Wall width 3.825mm

BWC-172 x2 Total Drain Length 3,658 mm

Change Room 143

Wall Width 3,300mm

BWC-160 x2 Total Drain Length 3,048mm

Change Room 142

Wall Width 3,385mm

BWC-160 x2 Total Drain Length 3,048 mm

Change Room 141

Wall Width 3,411mm

BWC-160 x2 Total Drain Length 3,048mm

Ref 2A x2 Seperate Showers

Wall Width 1000mm

BWC-130 Total Drain Length 762mm

Change Room 130A

Wall Width 2,150mm

BWC-172 Total Drain Length 1829mm

Change Room 130B

Wall Width 2,150mm

BWC-172 Total Drain Length 1,829mm