



## **Request For Information** 24-277-003

Jan 6, 2025

Project Name Project Address

YORK REGION VARIOUS PROJECTS 17250 Young Street Newmarket, ON

To From

Name Name

Tom Butkovic INZAMAN KHAN

Company

TRISECT CONSTRUCTION Consult Mechanical Inc.

Email Email

tbutkovic@trisectconstruction.com inzaman@consultmechanical.com

Address

4020A SLADEVIEW CRESCENT, UNIT 7 MISSISSAUGA,

ON L5L 6B1 JOB: 1300 INSLINGTON SUITE 103

54 Audia Court, Unit 2 Concord, ON L4K 3N5

Title SCHEDULE IMPACT COST IMPACT

Plumbing Inquiries Probable Probable

**RETURN BY** Jan 10, 2025

**Information Requested** 

## Please review below and advise:

- 1. On M-200 heating/cooling demo drawings they only show the capping of the supply lines to heating and cooling units. However, drawing M-208 only shows new heating mains indicated serving ground floor wall fins. Chilled mains on P1 that pick up the existing Fancoils in print shop are not identified on the drawings.
- 2. The switch gear room is highly sensitive and there is risk associated with the piping works. Please advise on what procedures are required when working in these rooms and what safety precautions are necessary working over top of the transformers. As per site discussion we won't have to touch the piping in that area for units above the transformer and will just cap it floor Trisect to confirm with the client if that is acceptable?
- 3. Ground floor block "D": drawing indicates core required for chilled/cooling line. However this will be difficult as it lands in the beam/slab thickening. We have a viable solution, there is an existing sleeve in the janitor's closet that is close by and can be utilized. Please confirm.
- 4. Please confirm if we can utilize some of the existing ventilator penetrations to serve the new wall-fin?