



RAFAT

8850 GEORGE BOLTON PARKWAY, CALEDON, ONTARIO L7E 2Y4

| | |
|----------------------------|--|
| RFI Transmittal No: | |
|----------------------------|--|

| | | | |
|----------------------|--|--------------------|-----------|
| Project Name: | Renovation of Chris Gibson Recreation Centre Drive | Project No. | T2023-125 |
| | | DATE: | |

| | |
|----------------|--|
| RFI No: | |
|----------------|--|

| | |
|---------------|--|
| Title: | |
|---------------|--|

| | |
|------------|--|
| To: | Patrick Johnson - Contract Administrator (DSA) Vincent Goetz - Senior Associate (DSA) |
|------------|--|

| | | | | | |
|---------------------|---------|------------------------|--|----------------------|--|
| Requested by | Consult | Sketch Attached | | Total # Pages | |
|---------------------|---------|------------------------|--|----------------------|--|

| | |
|-----------------------------|--|
| Description of RFI | |
| Response Required By | |

| | | | | | |
|-----------------------|--|------------------------|--|----------------------|--|
| Date Responded | | Sketch Attached | | Total # Pages | |
|-----------------------|--|------------------------|--|----------------------|--|

| | |
|-----------------------------|--|
| Consultants Response | |
|-----------------------------|--|

| | |
|-------------------------------|--|
| Approved/Responded by: | |
|-------------------------------|--|

DSA: see our notes and minor comments on final page of this review. Drain lengths are overall acceptable.

Patrick Johnson / DSA
March 18, 2025



54 Audia Court, Unit 2
Concord, ON L4K 3N5
(905)-738-1400

Request For Information 23-214-021

Mar 10, 2025

Project Name

CHRIS GIBSON REC CENTRE

Project Address

125 McLaughlin Rd N, Brampton, ON, L6X 1N9

To

Name

Ashish Singla

Company

RAFAT GENERAL CONTRACTOR INC.

Email

asingla@corebuildconstruction.com

Address

8850 GEORGE BOLTON PKWY BOLTON, ON L7E 2Y4

From

Name

PAUL LEDDY

Company

Consult Mechanical Inc.

Email

paul.l@consultmechanical.com

Address

54 Audia Court, Unit 2 Concord, ON L4K 3N5

Title

Change Room Drain Lengths

SCHEDULE IMPACT

No

COST IMPACT

No

RETURN BY

Mar 17, 2025

Information Requested

We sent out a previous Rfi for the trench drains for the showers but there was a misinterpretation on what side of the wall the drains were going to go. We have revised the measurements for the showers and need confirmation of drain lengths so We can place an order. We've calculated drain lengths to be as long as possible to cover the most surface area without interference.

Change Room 151 K

wall width 3,715 mm

BWC-172 x1 = 1,829

BWC-160x1 = 1,524 Total Drain Length 3,353mm DSA: OKAY

Change Room 151 J

Wall width 3,935mm

BWC-172 x2 Total Drain Length 3,658mm DSA: OKAY

Change Room 151D

3,935

Wall width ~~3,935~~mm

BWC-172 x2 Total Drain Length 3,658mm DSA: OKAY

Change Room 151C

3,715

Wall width ~~4,415~~mm

~~BWC-172 x2 Total Drain Length 3,658mm~~ DSA: MATCH CHANGE ROOM 151K

Ref 1A

1,450

Wall width ~~1,420~~mm

BWC-148 Total Drain Length 1,220mm DSA: OKAY

Ref 1B

Wall width 1,485mm

BWC-148 Total Drain Length 1,220mm DSA: OKAY

Change Room 145

3,440

Wall Width ~~3,475~~mm

BWC-160 x2 Total Drain Length 3,048mm DSA: OKAY

Change Room 144

Wall width 3,825mm

BWC-172 x2 Total Drain Length 3,658mm DSA: OKAY

Change Room 143

3,330

Wall Width ~~3,300~~mm

BWC-160 x2 Total Drain Length 3,048mm DSA: OKAY

Change Room 142

Wall Width 3,385mm

BWC-160 x2 Total Drain Length 3,048mm DSA: OKAY

Change Room 141

Wall Width 3,411mm

BWC-160 x2 Total Drain Length 3,048mm DSA: OKAY

Ref 2A x2 Seperate Showers

Wall Width 1000mm

BWC-130 Total Drain Length 762mm DSA: OKAY

Change Room 130A

Wall Width 2,150mm

BWC-172 Total Drain Length 1829mm DSA: OKAY

Change Room 130B

Wall Width 2,150mm

BWC-172 Total Drain Length 1,829mm DSA: OKAY