

Request For Information 22-001-021

Jul 16, 2025

Project Name Project Address

ENBRIDGE BLDG B 405 Eastern Ave, Toronto, ON, M4M 1B7

To From

Name Name

Michael Marasigan PAUL LEDDY

Company

ROCHON BUILDING CORPORATION Consult Mechanical Inc.

Email Email

 $mmara sigan@rochonbuilding corp.com \\ paul.l@consult mechanical.com$

Address Address

74 INDUSTY STREET TORONTO, ON M6M 4L7 54 Audia Court, Unit 2 Concord, ON L4K 3N5

Title SCHEDULE IMPACT COST IMPACT

Mechanical Insulation Inquery No No

RETURN BY Jul 18, 2025

Information Requested

- 1.) As attached picture , specs for duct covering says Canvas and adhesive as (Lagging material) , but as no manufacturer is mentioned , so the one we use from Impro , the material data sheets are attached . This was require as per site Super to review !
- 2.) Second thing discussed was , Due to confined space , supply and duct work , where even already ductwrap has been installed in exposed areas , we will not remove ductwrap , but instead put board insulation and then canvas lagging on top , so that even if we combine two ducts together for proper finishing purpose , the thermal insulation sepration between two ducts is still maintained