

Number: 24-101-024 Change: 04

Date: 02/06/2025

Project:	24-101 - CITYTORO - Shelter Building Renovation		
Location:	City of Toronto 2299 Dundas W, Toronto, On		
Cost Code:	221000		
Scope:	C0 34 - NOPC 18 - Entrance Fire Line		
Subject:	NOPC 18 - Entrance Fire Line		
Subcontractor:	Consult Mechanical 200 Tesma Way Unit 9 Concord, Ontario L4K 0J9	Bill to:	ROSSCLAIR Contractors Inc. 59 Comstock Road, Suite 1 Toronto, Ontario M1L 2G6
Contact:	Marc Rossy 905 738 1400 marc@consultmechanical.com	Manager:	Herman Durazno 416-285-0190 416-285-0192 (fax) hermand@rossclair.ca
Terms:	When Paid % Retainage: 10	Ship To:	ROSSCLAIR Contractors Inc. 59 Comstock Road, Suite 1 Toronto, Ontario M1L 2G6

Scope of Work

Item	Description	Amount (\$)
1	NOPC 18 - Entrance Fire Line	5,395.34 ✓

Subtotal (\$) 5,395.34

✓ (0% No Tax 0% 104611223) Tax (\$) 0.00

✓ (13% HST ON) Value Added Tax (\$) 701.39

Total With Tax (\$) 6,096.73

Original Value: 1,650,000.00

Previous Approved Changes: 9,843.31

Value of This Change: 5,395.34

Revised Value: 1,665,238.65

"SUBCONTRACTOR"
Consult Mechanical
BY:_____

TITLE:_____

DATE:_____

"CONTRACTOR"
ROSSCLAIR Contractors Inc.
BY:_____

Herman Durazno

TITLE:_____

DATE:_____

Project: 24-101 - NOPC 18 - Entrance Fire Line
Date: 02/06/2025
Document: 24-101-024

The following contract documents are hereby incorporated by reference. These documents may be viewed online and downloaded in their entirety at: <https://rossclair.flex.redteam.com/planroom>

Enter Project Number **24-101 when accessing the online planroom.*

Name	Date	Author	Scope
_TOR.122388.0002-SPEC-20230707-2299 Dundas IFT Specifications_Compiled	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 1 - Request for Tenders Process REVISED	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 2 - Construction Agreement	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 3 - Drawings and Specifications	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 4 - Form B Bid Bond	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 4 - Form C Experience and Qualifications	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 4 - Form D List of Subcontractors Form	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Part 5 - Instructions to Pricing	2024-03-06	ROSSCLAIR Contractors Inc.	Original
_TOR.122388.0002-DWG-20230707-2299 Dundas St Shelter Reno - IFT Drawings_Compiled	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Add - Part 1 - Request for Tenders Process REVISED	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 1	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 2 - SGMP-2299 Dundas-Aug2019 1	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 2HASP-2299 Dundas-Aug2019 1	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 2 3	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 2 - 2299 Dundas St W_Phase II ESA_Nov 2019_opt 1	2024-03-06	ROSSCLAIR Contractors Inc.	Original

ROSSCLAIR Contractors Inc.: _____

Subcontractor: _____

Project: 24-101 - NOPC 18 - Entrance Fire Line

Date: 02/06/2025

Document: 24-101-024

Name	Date	Author	Scope
ADD 2 - Phase One ESA Report - 2299 Dundas-FINAL_	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 3 Part 2 - Construction Agreement REVISED	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 3 TOR.122388.0002-BID-20230925-DTAH-Architectural Addendum No 1	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 3 3	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 3 - Part 3 - Drawings and Specifications REVISED	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 4 - TOR.122388.0002-BID-20230929-HIDI-Mechanical ADD-M1	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 4 - TOR.122388.0002-BID-20231003-HIDI-Mechanical ADD-M2	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 4	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 5 TOR.122388.0002-BID-20231012-HIDI-Mechanical ADD-M3	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 5	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 6	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 7 TOR.122388.0002-BID-20231017-DTAH-Architectural Addendum No 5	2024-03-06	ROSSCLAIR Contractors Inc.	Original
ADD 7 -TOR.122388.0002-BID-20231018-HIDI-Electrical ADD-E02	2024-03-06	ROSSCLAIR Contractors Inc.	Original
Addendum No 7	2024-03-06	ROSSCLAIR Contractors Inc.	Original
RFI - Question 7_S3.2 - IFC	2024-06-20	ROSSCLAIR Contractors Inc.	Change 03
RFI - Question 7_S3.2 - ORIGINAL	2024-06-20	ROSSCLAIR Contractors Inc.	Change 03

ROSSCLAIR Contractors Inc.: _____

Subcontractor: _____

Project: 24-101 - NOPC 18 - Entrance Fire Line

Date: 02/06/2025

Document: 24-101-024

Name	Date	Author	Scope
RFI - Answer TOR.122388.0002-RRFI-025-20240628-JW-Beam PL Reinforcement Change	2024-07-04	ROSSCLAIR Contractors Inc.	Change 03
RFI - Question processed-062F08B7-2518-4140-BC9C-B9672D049238	2024-07-03	ROSSCLAIR Contractors Inc.	Change 05
RFI - Answer TOR.122388.0002-RRFI-034-20240723-JW-Loose Slab Edge (NOPC 02)	2024-07-23	ROSSCLAIR Contractors Inc.	Change 05
TOR.122388.0002-NOPC-04-20240827-JW-Window Sprinklers Credit	2024-08-28	ROSSCLAIR Contractors Inc.	Change 09
TOR.122388.0002-NOPC-05-20240904-JW-Security and IT Revisions	2024-09-11	ROSSCLAIR Contractors Inc.	Change 02
TOR.122388.0002-NOPC-06-20240911-JW-ECU-1 Power Connection	2024-09-12	ROSSCLAIR Contractors Inc.	Change 14
TOR.122388.0002-NOPC-01-20240718-JW-Dryer Exhaust Reroute	2024-10-11	ROSSCLAIR Contractors Inc.	Change 19
TOR.122388.0002-NOPC-05R1-20241028-JW-Security and IT Revisions	2024-10-29	ROSSCLAIR Contractors Inc.	Change 02
RFI - Answer TOR.122388.0002-RRFI-066-20241018-NAG-Fibreglass Windows Confirmation	2024-10-21	ROSSCLAIR Contractors Inc.	Change 29
TOR.122388.0002-RRFI-075-20250121-JW-Beams Required for Canopy NOPC 19	2025-01-23	ROSSCLAIR Contractors Inc.	Change 38
TOR.122388.0002-NOPC-18-20250116-JW-Entrance Fire Line	2025-01-17	ROSSCLAIR Contractors Inc.	Change 34

ROSSCLAIR Contractors Inc.: _____

Subcontractor: _____



54 Audia Court, Unit 2
Concord, ON L4K 3N5
(905)-738-1400

Change Order Quote

Project: 2299 DUNDAS - SHELTER RENOVATION

Date: Jan 29, 2025

Change Order No.: 24-229-COR010

Attn

Issued by

Paddy Devlin

INZAMAN KHAN

ROSSCLAIR CONTRACTORS INC.

59 COMSTOCK ROAD, UNIT 1 TORONTO, ON M1L 2G6

Quote Validity: 30 Days

Subject: NOPC-18-Entrance Fire Line

Extra for NOPC-18-20250116-JW-Entrance Fire Line

1. Revised routing of the main fire pipe.
2. Addition of thrust blocks as needed to adhere to code by AHJ

Note: Tax not included included in the total. HST will be extra.

Description	Qty	Unit	Unit Rate	Amount
Labour 2 men @9 hrs	18.00	Hrs	125.00	\$2,250.00
Material (see attached for breakdown)	1.00	Each	2,441.60	\$2,441.60
			OH & P	\$703.74
			Total	\$5,395.34

2299 Dundas: 24-229-COR010 (Material Breakdown)

Line	Product and Description	Quantity	Qty UM	Amount(Net)
1	6" MJ 90 BEND	2	each	\$ 546.14
2	6" ONE LOK RING PVC	4	each	\$ 413.39
3	6" SS MJ BOLT & GASK	4	each	\$ 532.00
4	6" DR18 6.1M	1	each	\$ 835.65
5	2" PAINT BRUSH ECONOMY	2	EA	\$ 8.57
6	1 KG CAN LUBRICANT 74811	1	EA	\$ 105.85
			Total	\$ 2,441.60